



Palm Coast Retail – RFI No. 2

- Is there a Weingarten standard spec. or one specific to this building / shopping center for the finishes?
 - RESPONSE: Refer to the Project Manual for finish specifications. Colors are identified in the Plans and match the existing Center colors. Please provide a more specific request if additional finish information is required.
- Is the EIFS - Dryvit system to have an integral color mixed into the product, or is it to be painted? The plans list ICI color numbers, but there is no spec for painting. The exterior painting spec section only includes floor sealers and painting of steel surfaces.
 - RESPONSE: The EIFS system is intended to be integrally colored.
- Does the interior of the rear wall in the three "vanilla shell" spaces receive drywall? Section 3/A302 is missing...
 - RESPONSE: No.
- Please provide product information for the 2' x 4' acoustical ceiling tiles.
 - RESPONSE: Please see attached Specification Section 09512 for ACT information.
- Please provide finish / color information for the storefront and glass.
 - RESPONSE: Storefront Glazing should be 9/16" impact, clear. Reference the NOAs (Cover Sheet) for additional requirements.
- Please provide product information for the interior (water based) and exterior (solvent based) floor sealers.
 - RESPONSE: Please disregard. Floors will not be sealed.
- The interior painting specs call for all exposed mechanical & electrical work to be painted...please verify.
 - RESPONSE: Please disregard. This is a standard note when exposed items occur in finished spaces and thus would not apply to this project.
- Is the cast stone water table to have an integral color, match the stone veneer, be painted, or left plain grey?
 - RESPONSE: The water table is integrally colored (white) to match the existing center. The profile is also intended to match the existing center.